

**ROCK ISLAND DISTRICT (MVR) - CORPS OF ENGINEERS**

**2007 Dredging Schedule by Equipment - Upper Mississippi River**

**25-Sep-07**

Pool	Site	River Mile	Dredging Dates Start End	Depth & Est. Quantity	Equip.	Placement Site	Placement Type	Dredging Notice #	Job Order #	Cat.^	
<b>Scheduled Dredging Jobs</b>											
11	Finley's Landing 1 **	596.5	7/10/07	11	3,719	GM	Island 189	Bankline	MR07-10	1	I
11	Finley's Landing 2 *	596.0	9/4/07	11	5,728	GM	Island 189	Bankline	MR07-10	3	I
13	Savanna	539.0		11	30,000	GH	Savanna	Thalweg		6	R
13	Sabula Lower	533.0		11	30,000	GH	Dark Slough	Thalweg		5	R
14	LD 14 Upper & Lower	493.0		11	15,000	GM	RI Levee	Stockpile		6	R
16	Linwood **	476.0	7/14/07	11	31,000	GM	Buffalo Beach/Pocket Beaches	Bankline	MR07-12	2	I
18	Keithsburg Lower	425.5		11	50,000	GH	Willow Bar	Upland		3	I
18	Cherokee	424.0		11	25,000	GH	Willow Bar	Upland		4	I
18	Oquawka	415.0		11	20,000	GM	Benton Islnd.	Bankline		5	R
19	Burlington Bluff	401.5		11	15,000	GM	Craigel	Bankline		7	I
20	Lock 19 Lower	363.6		11	5,000	GM	Right Bank	Bankline		4	R
20	Des Moines River	361.0		11	80,000	GH	Right Bank	Bankline		3	I
22	N.E. Power *	320.0	9/24/07	11	30,000	GH	Site 2	Stockpile	MR07-22	1	R
22	Turtle *	312.0	9/25/07	11	4,800	GM	Whitney Thal	Thalweg	MR07-24	2	I
24	LD 22 Lower **	301.0	7/20/07 9/20/07	11	15,000	GM	Gilbert Island	Bankline	MR07-13	3	I

\* Currently operating at this job. \*\* Dredging has been completed.

**Total quantities scheduled by equipment:**

Government Hydraulic - GOETZ (GH) =	245,000	^E = Emergency
Government Mechanical - (GM) =	115,247	I = Imminent Closure
Contract Hydraulic - (CH) =	0	R = Routine Dredging
Contract Mechanical - (CM) =	0	
Total Scheduled Dredging Quantities =	<u>360,247</u>	

**Potential Jobs That Have Not Been Scheduled**

15	LD 15 Forebay	483.0		6	2,000	GM	Smith Island	Upland		8	R
16	Centennial Bridge	482.0		11	15,000	GM	RI Levee	Stockpile		5	I

Total quantity for jobs that have not been scheduled = 17,000