

ROCK ISLAND DISTRICT (MVR) - CORPS OF ENGINEERS

2012 Dredging Schedule by Equipment - Illinois Waterway

6-Nov-12

Pool	Dredge Cut Name	River Mile	Dredging Dates		Depth & Est. Quantity		Equip.	Placement Site	Placement Type	Dredging Notice #	Job Order #	Cat.^
			Start	End								
Strk	Bull's Island Upper	241.4 - 241.6	2/21/12	2/29/12	11	2,266	GM	241.6R	Upland	IW12-02	1	
Peo	Starved Rock Lower	229.0 - 229.8	3/6/12	5/4/12 ***	11	18,600	GM	287.8R	Upland	IW12-04	2	
Strk	Starved Rock Upper	223.2 - 223.5	5/5/12	9/21/12	11	10,400	GM	231.5R	Upland	IW12-12	3	
LaG	Pekin/LaMarsh	150.1 - 149.4	7/30/12	8/11/12	11	36,399	CH	150.0R	Behind Levee	IW12-39		
LaG	Copperas Creek	136.1 - 136.7	7/11/12	7/27/12	11	11,929	CH	135.9L	Behind Levee	IWW12-32		
LaG	Anderson Lake	109.0 - 110.5	8/15/12	9/11/12	11	101,414	CH	109.8 - 111.2R	Bankline	IWW12-43		

* Currently operating at this job. ** Dredging completed *** Dredging suspended.

Total quantities by equipment:

Government Hydraulic - (GH) =	0	Scheduled	270,122
Government Mechanical - (GM) =	77966	Unscheduled	124,114
Contract Hydraulic - (CH) =	192156	TOTAL	<u>394,236</u>
Contract Mechanical - (CM) =	0		
Hydraulic - (H) =	<u>0</u>		
Total Dredging =	270,122		

Potential Jobs That Have Not Been Scheduled or Have Been Deferred

Peo	Senachwine Creek	180.8 - 181.8			11	5,000	GM	181.8R	Bankline			
Peo	Henry	196.2 - 196.3			11	5,000	GM	196.0L	Bankline			
Mars	Grist Island	258.6 - 259.3			11	15,000	GM	270.6R	Upland			
Dres	Treat's Island	278.8 - 279.5			11	8,000	GM	279.2L	Upland			
Mar	Dresden Lower	270.8 - 271.1			11	8,700	GM	270.6R	Upland		4	
Peo	Clark Island	215.8 - 216.1			11	13,414	CH	217.0 - 217.5R	Bankline			
Peo	Illinois Power	212.6 - 212.9			11	5,000	GM	217.1 - 217.5R	Bankline		5	
LaG	Mackinaw River	147.0 - 148.0			11	4,000	CH	147.3L	Behind Levee			
LaG	Kingston Mines	145.5 - 147.0			11	10,000	CH	146.3L	Behind Levee			
LaG	Beardstown	86.4 - 89.8			12	15,000	CH	86.5L	Behind Levee			
LaG	Brigg's Landing	83.7 - 84.4			12	35,000	CH	84.4 - 83.7L	Bankline			