

**ROCK ISLAND DISTRICT (MVR) - CORPS OF ENGINEERS**

**2009 Dredging Schedule by Equipment - Upper Mississippi River**

**27-Jul-09**

Pool	Site	River Mile	Dredging Dates Start      End		Depth & Est. Quantity	Equip.	Placement Site	Placement Type	Dredging Notice #	Job Order #	Cat.^	
<b>Scheduled Dredging Jobs</b>												
11	Finley's	595	6/11/2009**	6/28/09	11	10,000	GM	Hurricane Island	Bankline	MR 09-08		I
11	Rosebrook	595			11	10,000	GM	Island 189 North	Bankline			
12	Island 241	562			11	45,000	GH	Thalweg	Thalweg			
13	Dark Slough	533	28 Apr'09**	5/4/09	11	7,704	GM	Sabula Lower	Thalweg	MR 09-04	3	^E
14	LD 14 Upper	494			11	3,000	GM	Smith Island	Upland			
15	LD 15 Forebay	483	26 May'09**	6/2/09	6	2,000	GM	Pelican Island	Upland		5	
16	LD 15 Lower	482	13 Apr'09**	5/21/09	11	15,000	GM	Rock Island	Bankline	MR 09-01	2	R
16	Centennial Bridge	481			11	15,000	GM	Rock Island	Bankline			
16	Horse Island	476	28 Jul'09*		11		GM	Buffalo Pockets	Bankline	MR'09-12		
16	Hershey	461			11	40,000	GH	DMMP Site	Upland			
18	Keithsburg Lower	426	15 Jul'09**	7/22/09	11	6,961	GM	DMMP Site	island	MR 09-10		
19	Burlington Bluff	401			11	10,000	GM	Craigel Island	Bankline			
19	Craigel	400			11	15,000	GM	Craigel Island	Bankline			
19	Kemps	398			11	10,000	GM	Craigel Island	Bankline			
20	Lock 19 Lower	363	28 Jul'09*		11	10,673	GM	Keokuk	Bankline	MR'09-13		
20	Lifer's	351			11	10,000	GM	Buzzard Stockpile	Upland			
20	Lock 20 Upper	344	5 May'09**	7/11/09	11	21,604	GM	Gregory Levee	Bankline	MR 09-05	4	R
21	Lagrange	336			11	50,000	GH	Lagrange Beach	Bankline			
21	Willow Island	333			11	40,000	GH	Union Township Levee	Upland			
21	Hogback	332			11	80,000	GH	Union Township Levee	Upland			
21	LD 21 Lwr Aux	326	8 Apr'09**	4/27/09	11	1,841	GM	Lock 21 Lwr parking lot	Upland		1	R
22	Cave Hollow	305	6/15/2009**	6/20/09	11	6,753	GM	Wingdam #7	open water	MR 09-09	6	I
24	LD 22 Lower	301			11	20,000	GM	Gilbert Island	Bankline			

\* Currently operating at this job.    \*\* Dredging completed or suspended.

**Total quantities scheduled by equipment:**

Government Hydraulic - GOETZ (GH) =	255,000	^E = Emergency I = Imminent Closure R = Routine Dredging
Government Mechanical - (GM) =	165,536	
Contract Hydraulic - (CH) =	0	
Contract Mechanical - (CM) =	0	
Total Scheduled Dredging Quantities =	<u>420,536</u>	

**Potential Jobs That Have Not Been Scheduled or Deferred**

11	Turkey River	609			11	10,000	GM					
14	Beaver	516			11	15,000	GH		Bankline			
14	Lock 14 Lwr	493			9	1,544	GM	Centennial	Stockpile			
Total quantity for jobs that have not been scheduled =						26,544						