



# North Raccoon River, Perry, Iowa - CAP Section

14

U.S. ARMY CORPS OF ENGINEERS

BUILDING STRONG®

## Location

Perry, Iowa

## State(s)

IA

## Congressional District(s)

IA-3

## Status

Construction began in the spring of 2013 and was delayed to avoid disturbance of the federally protected Topeka Shiner from May 15 to July 31st. Construction was completed October 2013. Project close-out activities are on-going.

## Description

Two sewage lagoons, located along the North Raccoon River in Perry, Iowa were being threatened by erosion during high flow periods. The stability of the lagoons and the potential for contamination of the North Raccoon River increased the need for emergency streambank protection at this location. The opportunity existed to stabilize the bankline and to protect the lagoons from further erosion.

## Summarized Project Costs

|                             | Feas       | D&I        |
|-----------------------------|------------|------------|
| Estimated Federal Cost      | \$100,000  | \$367,300  |
| Estimated Non-Federal Cost  | \$0        | \$197,700  |
| Estimated Total Cost        | \$100,000  | \$565,000  |
| Allocations through FY 2013 | \$ 100,000 | \$ 468,000 |
| FY 2014 Allocation          | \$ 0       | \$ 0       |
| Budget for FY 2015          | \$ 0       | \$ 0       |
| Balance to Complete         | \$ 0       | \$ 0       |

## Major Work Item (This Fiscal Year)

**FY 2013** Complete construction.

## Major Work Item (Next Fiscal Year)

**FY 2014** Complete financial closeout.

## Authority Details

Section 14 of the 1946 Flood Control Act (Public Law 79-526), as amended

**U.S. ARMY CORPS OF ENGINEERS - ROCK ISLAND DISTRICT**

CLOCK TOWER BLDG. - P.O. BOX 2004 - ROCK ISLAND, IL 61204-2004

www.mvr.usace.army.mil



# North Raccoon River, Perry, Iowa - CAP Section

## 14

---

U.S. ARMY CORPS OF ENGINEERS

BUILDING STRONG®

**Point of Contact:** Program Manager  
**Phone:** (309)794-5561  
**Email:** cemvr-pm-web@usace.army.mil

---

**U.S. ARMY CORPS OF ENGINEERS - ROCK ISLAND DISTRICT**

CLOCK TOWER BLDG. - P.O. BOX 2004 - ROCK ISLAND, IL 61204-2004

[www.mvr.usace.army.mil](http://www.mvr.usace.army.mil)