1

Beardstown Highway Bridge
Horizontal Clearance: 526.0ft.
Vertical Clearance Above Pool Stage: 68.1 ft.
Low Steel Elevation: 497.5 ft. msl

No Profile Available

B

Telephone Line
Vertical Clearance Above Pool Stage: 76.0 ft.
Maximum Sag Elevation: 505.4 ft. msl

No Profile Available

C

Central Illinois Power Public Service Co.
Vertical Clearance Above Pool Stage: 84.6 ft.
Maximum Sag Elevation: 514.0 ft. msl



2

Burlington Northern Santa Fe Railroad Bridge-Lift Span
Horizontal Clearance: 300.0 ft.
Vertical Clearance Above Pool Stage: 68.5 ft. (open)
Vertical Clearance Above Pool Stage: 19.6 ft. (closed)
Low Steel Elevation: 497.9 ft. msl (open)
Low Steel Elevation: 449.0 ft. msl (closed)



A

Central Illinois Power Public Service Co.
Vertical Clearance Above Pool Stage: 93.0 ft.
Maximum Sag Elevation: 522.4 ft. msl

1) The legend is located immediately preceding map No. 1
2) Barge Facility information and submerged cable and pipeline clearances are located in appendices A and B respectively.