

Attachment 2

Cost Sharing and Implementation Options
(slides 3-9)

Ecosys. Restoration Alternatives (slides 10-39)

Navigation Efficiency Alternatives (slides 40-86)

Feasibility Study Schedule (slide 87)

Presented by
Denny Lundberg, Ken Barr and Rich Manguno

US Army Corps of Engineers



**Upper Mississippi River -
Illinois Waterway
Restructured Navigation Study**

GLC
5 Aug 2003

Mississippi
Valley Division

Agenda

- Cost Sharing Issues
- Ecosystem Restoration Alternatives
 - Decision Model
- Navigation Efficiency Alternatives
 - Preliminary Economic Evaluation
 - Decision Model
 - Environmental Impact Modeling & Mitigation Planning
- Schedule

Cost Sharing

- MFR will be revised by 1 Oct with tentative recommendation for cost sharing including application to ecosystem restoration alternatives.
- Discussion ongoing with ASA(CW).
- Cost sharing tentative recommendation to be presented at October public meetings.
- Cost sharing recommendation to be finalized at Alternative Formulation Briefing in Jan 04.

Cost Sharing

- How will mitigation be funded over planning horizon?
 - Project based with navigation improvements.
 - Funding continues until closeout of project.
 - Trust Fund not practical.
 - Impacts of WRDA 03 Mitigation requirements?

Cost Sharing

- How are Project Lands defined?
 - Fee title lands acquired for construction, operation and maintenance of the 9' channel project

Implementation Options

- Expand EMP
 - Increasing program limits does not maintain linkage with integrated plan
 - EMP should continue in short term
- Programmatic Authorizations(100% Federal and cost shared)
 - O&M features, localized dredging, notching wing dikes
 - Moderate size backwater restoration
 - Small island creation
- Project Specific Authorization(Projects ready to go)
 - Spunky Bottoms
 - Emiquon
 - Pool 25 water control change

Implementation Options

- Project Specific Authorization With Subsequent Committee Approval for Construction(Less than feasibility level)
 - Fish Passage
 - Pool management requiring land acquisition
- Identify Projects for Subsequent Authorization(Feasibility level)
 - Fish Passage
 - Pool management requiring land acquisition
- Review Team recommends combination

7

Floodplain Ownership

Mississippi River Reach	Total Area	Corps Ownership	FWS Ownership	% of Floodplain
Pool 1	3,736	33		0.88%
Pool 2	22,785	1218		5.35%
Pool 3	22,594	5605		23.76%
Pool 4	70,042	2900	4,330	66.04%
Pool 5	25,342	7565		29.86%
Pool 6a	16,889	3911		23.17%
Pool 6	25,022	337	8,733	24.26%
Pool 7	41,503	7064	16,402	128.81%
Pool 8	47,332	10179		21.50%
Pool 9	52,188	8950	3908	83.04%
Pool 10	39,881	3794		9.51%
MVP	872,825	61,563	135,199	50.09%
Pool 11	31,872	4888	1,368	56.37%
Pool 12	21,591	4879	2,273	283.96%
Pool 13	85,323	8147		10.72%
Pool 14	65,847	4472		6.78%
Pool 15	10,312	0		0.00%
Pool 16	33,821	5139		15.19%
Pool 17	83,648	6468	8372	21.02%
Pool 18	126,948	7931		6.25%
Pool 19	722,005	0		0.00%
Pool 20	10,413	250	8302	12.14%
Pool 21	61,107	8398		13.68%
Pool 22	88,681	6374		7.19%
MVR	798,738	55,764	83,013	17.86%
Pool 24	90,314	7223	1737	9.92%
Pool 25	87,829	8148	3781	15.41%
Pool 26	148,840	13003	430	9.38%
Open River**	865,942	3720	17789	3.23%
MVS	1488,704	13,784	20,679	5.81%

8

Floodplain Ownership


District	Total Acreage	Corps Ownership	FWS Ownership	% of Floodplain
MVP	372825	51563	135199	50.09%
MVR*	799739	59784	83013	17.86%
MVS**	989704	33785.57	23679	5.81%

* Acreage of Corps ownership is only land, not land and water, so % of FP is probably an underestimate.

** Note: Shawnee National Forest owns land here, but how much is in FP, and how much is bluff is unknown.


9

Ecosystem Restoration




10

UMR-IWW Environmental Alternative Formulation




11

UMR-IWW Environmental Alternative Formulation (Objectives by Subarea)





12

Objectives by Subarea Bathymetric Diversity / Habitat Restoration



13

Management Actions (Measures) by Subarea Island Construction / Dredging



14

Island Protection and Restoration Pool 8 Islands HREP Phase II, near Stoddard, Wisconsin



October 1961

August 1994

August 2000

15

Water Level Management Workgroup



Range of WLM Actions:

1. Lower the pool level below the existing operating band
 - Growing Season Drawdown
 - Winter Drawdown
 - Increased gradient during Drought Conditions
2. Raise the pool level above the present operating band
 - Fall/Winter Raise
 - Spring Raise
3. Change control point from mid-pool to dam
 - Fall - Winter
 - Spring
4. Modified distribution of flow through dam gates
 - Winter
 - Whole Year (Fish Migration, Habitat)
5. Minimize short-term water level fluctuations
 - Year Round
6. Intentional water level fluctuations (limited range)
 - Winter

17

Prioritizing Criteria - Drawdowns

Hydrology
Identified Objective Supported by Action
Dredging Requirements
Cost Benefit
(Tributary)
Recreation Impacts
Benefits (acreage)
Environmental Impacts
Water Supply
Commercial Navigation Impacts
Commercial Fisheries Impacts

18

Relative Efficiency: Benefits vs. Costs

Pool	Benefits					Efficiency
	Acres Exposed	Dredging	Water Supply	Hydropower	Composite Cost	
11	High	High	High	High	High	Very High
12	Moderate	High	High	High	High	High
13	High	Moderate	High	High	Moderate	High
14	Moderate	High	Low	High	Moderate	Moderate
15	Very Low	Very High	Low	Low	Moderate	Low
16	Moderate	Moderate	High	High	Moderate	Moderate
17	Very Low	High	High	High	High	Low
18	Moderate	Moderate	High	High	Moderate	Moderate
19	High	High	Low	Very Low	Moderate	High
20	Low	Low	Low	High	Low	Very Low
21	Low	Low	Low	High	Low	Very Low
22	Low	Low	High	High	Moderate	Low
Deadend	Very Low	High	Low	High	High	Low
Marengo	Very Low	High	High	High	High	Low
Starved Rock	Very Low	High	High	Low	High	Low
Pecota	High	Moderate	Low	High	Moderate	High
LaGrange	High	Very Low	High	High	Low	Moderate

Overall Suitability

River	Pool	Recreation Conflict	Swamp Flooding and Terminal Impacts	Competing Environmental Interests	Commercial Fisheries Impacts	Other Concerns	Suitability Rating
UMR	11	Moderate	High	None Identified	Low		Moderate
	12	Moderate	Moderate	None Identified	Moderate		Moderate
	13	Moderate	High	None Identified	Very Low		Moderate
	14	Moderate	Moderate	None Identified	Moderate	Rock Cut, LeClair Canal	Low
	15	Moderate	Moderate	None Identified	High	Major Rock Cut	Low
	16	Moderate	Moderate	None Identified	High	Rock Cut, lock approach canal	Moderate
	17	High	Moderate	None Identified	Moderate		High
	18	Moderate	High	None Identified	Low	Rock Cut	Moderate
	19	Moderate	Moderate	None Identified	Very Low	Dam 19 Owned by Adjacent UE	Low
	20	Very High	Moderate	None Identified	Moderate	Effects of operations on 18, Rock Cut	High
	21	Moderate	Moderate	None Identified	Very High		Moderate
	22	High	Moderate	None Identified	Very High		High
IWW	Deadend	High	Moderate	None Identified	Very High	Rock Cut	High
	Marengo	High	Moderate	None Identified	Very High	Major Rock Cut	Moderate
	Starved Rock	High	Moderate	None Identified	Very High	Rock Cut	High
	Pecota	Low	Very Low	None Identified	Moderate	Minor Rock Cut	Low
	LaGrange	High	Low	None Identified	Moderate	Major Rock Cut	Moderate

Final Prioritization:

River	Pool	Criteria:		Feasibility	Efficiency	Acceptability
		Need	Defined May Study WLM Objective?			
UMR	11	Yes	Yes	High	Very High	Moderate
	12	Yes	Yes	Low	High	Moderate
	13	Yes	Yes	High	High	Moderate
	14	Yes	Yes	High	Moderate	Low
	15	Yes	Yes	High	Low	Low
	16	Yes	Yes	Moderate	Moderate	Moderate
	17	Yes	Yes	Very Low	Low	High
	18	Yes	Yes	Moderate	Moderate	Moderate
	19	Yes	Yes	Very High	High	Low
	20	Yes	No	Low	Very Low	High
	21	Yes	No	Low	Very Low	Moderate
	22	Yes	No	Low	Low	High
IWW	Deadend	No	No	Very High	Low	High
	Marengo	No	No	Very High	Low	Moderate
	Starved Rock	No	No	High	Low	High
	Pecota	No	No	Low	High	Low
	LaGrange	No	No	Low	Moderate	Moderate

Prioritized WLM Actions

- **Growing Season Drawdowns:** Pools 5, 7, 8, 9, 11, 13, 16, 18, 19, 24, 25, and 26.
- **Modifying Operation From Hinge Point to Dam Point Control:** Pools 16, 24, 25, 26.
- **Modifying Distribution of Flow Across Dam:** As Needed to Provide Attracting Flows for Fish Passage.
- **Minimizing Short-term Fluctuations:** Entire IWW, Pool 20, and Pools with Recommended Drawdowns.

Growing Season Drawdowns – Benefit and Cost Information

TABLE X. Summary of Costs and Benefits Associate with Drawdowns									
Pool	Drawdown Magnitude	Drawdown Success Rate	Acres Exposed	Incremental Acres Exposed	Dredging Required (yd³)	Dredging Cost	Incremental Cost	Cost per Acre	Incremental Cost per Acre
5	1	85%	1,100	1,100	128,841	\$643,175	\$643,175	\$585	\$585
	2	81%	2,200	1,100	287,236	\$1,365,083	\$721,918	\$620	\$585
	3	55%	4,000	1,800	448,088	\$2,137,217	\$722,124	\$534	\$429
	4	36%	6,500	1,500	610,333	\$2,925,132	\$297,015	\$534	\$532
7	1	88%	1,206	1,206	terminal	\$0	\$0	\$0	\$0
	2	74%	2,381	1,125	215,000	\$1,280,000	\$1,280,000	\$549	\$1,128
	3	42%	3,385	1,054	435,000	\$2,430,000	\$1,520,000	\$857	\$1,442
	4	24%	4,389	1,300	2,000	\$88,000	\$88,000	\$68	\$68
8	1	80%	1,068	1,068	120,253	\$475,000	\$387,000	\$154	\$216
	2	80%	2,092	1,025	300,000	\$1,185,000	\$710,000	\$327	\$334
	3	71%	4,751	4,751	0	\$0	\$0	\$0	\$0
	4	57%	6,932	2,181	75,000	\$375,000	\$375,000	\$54	\$172
9	1	89%	9,497	2,655	166,000	\$622,000	\$450,000	\$97	\$119
	2	91%	399	399	0	\$0	\$0	\$0	\$0
	3	86%	883	484	0	\$0	\$0	\$0	\$0
	4	64%	2,744	1,137	0	\$0	\$0	\$0	\$0
13	1	86%	1,560	1,560	0	\$0	\$0	\$0	\$0
	2	89%	2,822	1,262	0	\$0	\$0	\$0	\$0
	3	68%	4,519	1,697	0	\$0	\$0	\$0	\$0
	4	55%	6,621	2,303	0	\$0	\$0	\$0	\$0
16	1	89%	1,57	1,57	0	\$0	\$0	\$0	\$0
	2	55%	307	150	0	\$0	\$0	\$0	\$0
	3	50%	504	197	0	\$0	\$0	\$0	\$0
	4	23%	580	176	0	\$0	\$0	\$0	\$0
18	1	50%	484	484	0	\$0	\$0	\$0	\$0
	2	50%	761	277	0	\$0	\$0	\$0	\$0
	3	36%	1,054	293	0	\$0	\$0	\$0	\$0
	4	18%	1,305	251	0	\$0	\$0	\$0	\$0
19	1	100%	789	789	0	\$0	\$0	\$0	\$0
	2	100%	1,627	838	0	\$0	\$0	\$0	\$0
	3	100%	2,752	1,125	0	\$0	\$0	\$0	\$0
	4	100%	3,685	933	0	\$0	\$0	\$0	\$0

St. Louis District:

Different Conditions...

Pool	Method	Drawdown Success Rate	Average Acres	Incremental Acres Exposed	Dredging Required (yd³)	Dredging Cost	Incremental Cost	Cost per Acre	Incremental Cost per Acre
24	No Drawdown	75%	1,368	1,368	0	\$0	\$0	\$0	\$0
	Dredging	80%	47%	1,540	172	NA	\$100,000	\$65	\$681
25	No Drawdown	80%	70%	1,542	1,542	0	\$0	\$0	\$0
	Dredging	92%	80%	1,598	54	NA	\$100,000	\$63	\$1,852
Med Price	No Drawdown	88%	42%	1,634	1,634	0	\$0	\$0	\$0
	Dredging	95%	75%	1,910	276	NA	\$100,000	\$52	\$382

Hinge-Point to Dam-Point Control



Primary Benefits:

- Improved overwintering conditions
 - Additional Habitat
 - Higher DO levels

Primary Costs / Impacts:

- Real Estate Acquisition
- Blocked Gravity Drainage
- Impacts to Levee Districts
 - Seepage
 - Increased Pumping Head

25


Example: Pool 16



- Hinge Point at Fairport, IA
- Primary Control Point at Dam
- Drawdown Begins at 75,000 cfs
- Maximum Drawdown of 1.4 feet at the Dam
- Once Maximum Drawdown is Established at L&D 16, it is Maintained Until the Dam Goes Out of Operation

In MVP, they call this type of operation "Tertiary Control", similar to L&D 10.

26



Fish Passage Team Members



Luther Aadland MN DNR	Aaron Buesing Corps St. Paul
Butch Atwood IL DNR	Mark Cornish Corps Rock Island
Ron Benjamin WI DNR	Isaac Hodgins Corps Rock Island
Bernard Schonhoff IA DNR	Dan Johnson Corps Rock Island
Ken Brummett MO DOC	Brian Johnson Corps St. Louis
Bob Clevensline USFWS Rock Isl.	Gary Lee Corps St. Louis
Gary Wege USFWS St. Paul	Mike Cox Corps Rock Island
Greg Conover USFWS Marion IL	Karl Layman Corps St. Paul
Chuck Surprenant USFWS Marion IL	Ken Cook Corps Rock Island
Scott Yess UFWS LaCrosse	John Nestler Corps ERDC
Brian Ickes USGS LaCrosse	Elliot Stefanik Corps St. Paul
Steve Zigler USGS LaCrosse	Dan Wilcox Corps St. Paul

29

Migratory Fishes in the UMR



- | | |
|-----------------------|--------------------|
| • Silver lamprey | • White sucker |
| • Lake sturgeon | • Spotted sucker |
| • Shovelnose sturgeon | • Blue catfish |
| • Paddlefish | • Channel catfish |
| • Goldeye | • Flathead catfish |
| • Mooneye | • Northern pike |
| • American eel | • White bass |
| • Alabama shad | • Yellow bass |
| • Skipjack herring | • Smallmouth bass |
| • Bigmouth buffalo | • Largemouth bass |
| • Smallmouth buffalo | • Sauger |
| • Blue sucker | • Walleye |

30

Endangered and At-risk Fishes

Pallid Sturgeon



Blue Catfish



Lake Sturgeon



Paddlefish



Alternatives for Improving Fish Passage

Assisted Lockage

Modified Dam Gate Operation

Modified Dam Gate Bay Configuration


Technical Fishways

Nature-Like Fishways at Main Channel Navigation Dams

Small-Scale Fishways at Overflow Spillway Sections


Large-Scale Fish Passageways

Percent of Time that UMR Dams are Uncontrolled (Gates out of Water)



Recommendations

- Conduct detailed planning for fish passage improvements at Mississippi River Locks and Dams 4, 8, 10, 11, 13, and 24.
- Incorporate innovative design and construction techniques to reduce the cost of fish passage improvements.



* Restoration Levels 1-3 occur entirely within the UMR-IWW Navigation System
 ** Not to Scale - Illustrative Purposes only

UMR-IWW Environmental Alternative Formulation and Restoration Levels

Without Project – Maintain environmental management and restoration at current levels

Maintain Existing – Maintain the existing ecosystem condition (e.g., island protection, water level management)

Restoration Level 1 – Restore directly affected aquatic habitat

Restoration Level 2 – Restore most contiguous aquatic areas / Maximize restoration benefits

Restoration Level 3 – Restore most areas in context to the Navigation Project

Virtual Reference – Address all stakeholder objectives

UMR-IWW Environmental Alternative Formulation

Upper Mississippi River - Illinois Waterway		Predicted Outcomes		Maintain	Restoration Level 1	Restoration Level 2	Restoration Level 3	Virtual Reference
Ecosystem Needs	Management Action	Topo/Bathy	Diversity and increased aquatic plants					
Connectivity	Building Islands	Fish Migrations/Habitat	Increased habitat access and quality; land acquisition	0	54	81	101	159
	Fish Passage	Increased aquatic plant abundance; improved soil, sediment, water quality		0	1	17	82	103
	Levee Modification							
Natural Hydrology	WLM - Pool Scale			12	12	12	12	24
	WLM - Backwater			0	0	7	13	13
Aquatic Habitat	Backwater Dredging	Improved fish overwintering habitat and bathy. Diversity		1	135	211	253	372
	Side Channel Rest.	Improved aquatic habitat		0	72	97	115	112
	Dike Alteration			0	12	19	22	24
Terrestrial Habitat	Island Protection	Diverse topography and plant communities		140	140	140	140	140
	Topographic Diversity			0	15	19	18	19
Total				129	447	609	757	977
Percent of Total				16%	45%	61%	76%	100%

37

Ecosystem Alternative Assessment Matrix

Alternative	Geomorphology	Hydrology	Water Quality	Habitat	Biota
Maintain					
Rest Lev 1					
Rest Lev 2					
Rest Lev 3					
Virtual Reference					

Evaluate Distributional Characteristics


Risk Robustness Adaptability Acceptability

38

UMR-IWW Navigation Feasibility Study Environmental Expert Panel Participants

*Ken Lubinski, USGS-UMESC, Co-Chair	Clint Beckert, USACE-MVR
John Barko, ERDC-EL, Co-Chair	Bob Clevensline, USFWS
*Mark Bain, Cornell University	Robert Davinroy, USACE-MVS
*Gordon Farabee	Chuck Thelling, USACE-MVR
*Robb Jacobson, USGS, Columbia	Kevin Landwehr, USACE-MVP
*Dave Soballe, USACE-ERDC	Jon Hendrickson, USACE-EL
*John Nestler, ERDC-EL	Jean O'Neil, ERDC-EL
*Carl Korschgen, USGS, Columbia	Dan Wilcox, USACE-MVP
Steve Bartell, CADMUS	
Tatsuaki Nakato, University of Iowa	

39



40

Navigation Altern. Assessment Matrix

Altern.	Scenario 1	Scenario 2	Scenario 3	Scenario 4	Scenario 5
1					
2					
3					
4					
n					

Evaluate Distributional Characteristics

Risk Robustness Adaptability Acceptability

41

Navigation Altern. Assessment Matrix

Alternatives	Scenario 1
1	TCM ESSENCE Environ. Impacts* Regional Econ. Develop.* Social Impacts*

*Not yet complete

42

Navigation Efficiency Alternatives

Alternative 1: No Action

Alternative 2: Congestion Fees implemented through a lockage fee

First Cost of Infrastructure Improvements:
None

Annual Administration Cost: \$1.0M

Total Ave Annual Cost: \$1.0M

Completion Date: 2007

Alternative 3: Scheduling/Demand Management

Navigation Efficiency Alternatives

Alternative 4:

✓ Moorings @ 12, 14, 18, 20, 22, 24, & LGR

✓ Switchboats @ 20-25

First Cost of Infrastructure Improvements:
\$5 M w/o Mitigation or O&M

Annual SWB Operation Cost: 18.1M

Total Ave Annual Cost: \$18.5M

Completion Date: 2009

Navigation Efficiency Alternatives

Alternative 5:

✓ Moorings @ 12, 14, 18, 24, & LGR

✓ Switchboats @ 14-18, PEO, & LGR

✓ Lock Extensions @ 20-25

First Cost of Infrastructure Improvements:
\$652.4M w/o Mitigation or O&M

Annual SWB Operation Cost: \$35.9M

Total Ave Annual Cost: \$108M

Completion Date: 2023

Navigation Efficiency Alternatives

Alternative 6:

✓ Moorings at L&D 12, 14, 18, & 24

✓ Switchboats @ 11-13

✓ Lock Extensions @ 14-18

✓ New 1200' Locks @ 20-25, PEO, & LGR

First Cost of Infrastructure Improvements:
\$2.1B w/o Mitigation or O&M

Annual SWB Operation Cost: \$8M

Total Ave Annual Cost: \$188M

Completion Date: 2035

Construction Schedules

• Alternative 4

- Moorings: 2005-2008
- Switchboats UM20-UM25: 2009

• Alternative 5

- Moorings: 2005-2008
- Lock Ext. UM20-UM25: 2005-2022
- Switchboats P&L: 2009
- Switchboats UM14-UM18: 2023

Construction Schedules

• Alternative 6

- Moorings: 2005-2007
- New Locks UM20-UM25: 2005-2022
- Lock Ext. UM14-UM18: 2015-2028
- New Locks P&L: 2021-2034
- Switchboats UM11-UM13: 2029

Navigation Efficiency Alternatives



Alternative 5a:

- ✓ Moorings @ 12, 14, 18, 24, & LGR
- ✓ Switchboats @ 14-18, PEO, & LGR
- ✓ Lock Extensions @ 20-25
- ✓ New 1200' Locks @ 20-25

49

Navigation Efficiency Alternatives



Alternative 6a:

- ✓ Moorings at L&D 12, 14, 18, & 24
- ✓ Switchboats @ 11-13
- ✓ Lock Extensions @ 14-18
- ✓ New 1200' Locks @ 20-25 PEO, & LGR

50

Review Evaluation Matrix



51

Alternative 5A Results/Conclusions



- First costs of locks increase by \$365 million; annual costs increase by \$42 million
- Positive net benefits (exclusive of mitigation costs) in 7 of 15 conditions
- Net benefits decline significantly for every condition compared to Alternative 5

52

Alternative 6A Results/Conclusions



- First costs of locks decrease by \$392 million; annual costs decrease by \$19 million
- Positive net benefits (exclusive of mitigation costs) in 7 of 15 conditions
- Incremental net benefits for Peoria & LaGrange positive for 11 of 15 conditions (for a 2021 start)

53

Risk/Robustness




Risk. The potential net economic costs and benefits of selecting or not selecting an alternative. This can be measured by the differential between costs or benefits of an alternative depending on the scenario and model output. Stated another way, if you select the wrong alternative, given a particular set of economic conditions, how serious would the consequences be either in terms of unnecessary investment if too large an investment in navigation improvements is selected or benefits foregone if too small an investment is selected.

Robustness: The extent to which the alternative is economically justified under a wide range of traffic

54


Risk/Robustness

Graph 3 Alt. 2 Benefit Distribution




Risk/Robustness

Graph 4 Alt. 4 Benefit Distribution




Risk/Robustness

Graph 5 Alt. 5 Benefit Distribution



Risk/Robustness

Graph 6 Alt. 6 Benefit Distribution




What is the risk of selecting Alt. 1 given these economic conditions?

	Scenario 5	
	ELB	Alt 1 generates \$0 in positive benefits.
Alternative 1	0	
Alternative 2	116,625	Alt 2 generates highest net benefits of \$116,625m.
Alternative 3		
Alternative 4	34,657	
Alternative 5	70,674	Foregone benefits of selecting Alt 1 given scenario 5
Alternative 6	88,257	traffic=\$116,625m-\$0=\$116,625

39

Risk/Robustness

Alternative 1
Average Annual Net Benefits Forgone
Given an Economic Condition



What is the risk of selecting Alt. 2 given these economic conditions?



	Scenario 5
	ELB
Alternative 1	0
Alternative 2	116,625
Alternative 3	
Alternative 4	34,657
Alternative 5	70,674
Alternative 6	88,257

Alt 2 represents the alternative with the highest net benefits.


Risk of foregoing benefits is 0

61

Risk/Robustness



Alternative 2
Average Annual Net Benefits Foregone
Given an Economic Condition



What is the risk of selecting Alt. 4 given these economic conditions?



	Scenario 5
	ELB
Alternative 1	0
Alternative 2	116,625
Alternative 3	
Alternative 4	34,657
Alternative 5	70,674
Alternative 6	88,257

Alt 4 generates \$34,657m in positive benefits.

Alt 2 generates highest net benefits of \$116,625m.


Foregone benefits of selecting Alt 4 given scenario 5 traffic=\$116,625m-\$34,657m=\$81,968m

63

Risk/Robustness



Alternative 4
Average Annual Net Benefits Foregone
Given an Economic Condition



What is the risk of selecting Alt. 5 given these economic conditions?



	Scenario 5
	ELB
Alternative 1	0
Alternative 2	116,625
Alternative 3	
Alternative 4	34,657
Alternative 5	70,674
Alternative 6	88,257

Alt 5 generates \$70,674m in positive benefits.

Alt 2 generates highest net benefits of \$116,625m.


Foregone benefits of selecting Alt 5 given scenario 5 traffic=\$116,625m-\$70,674m=\$45,951m

65

Risk/Robustness



Alternative 5
Average Annual Net Benefits Foregone
Given an Economic Condition



What is the risk of selecting Alt. 6 given these economic conditions?



	Scenario 5
	ELB
Alternative 1	0
Alternative 2	116,625
Alternative 3	
Alternative 4	34,657
Alternative 5	70,674
Alternative 6	88,257


Alt 6 generates \$88,257m in positive benefits.

Alt 2 generates highest net benefits of \$116,625m.

Foregone benefits of selecting Alt 6 given scenario 5 traffic=\$116,625m-\$88,257m=\$28,368m

67

Risk/Robustness



Adaptive Management



The ability to adjust the alternative based on changes in future conditions

•Construct Mooring Cells and Utilize Switchboats and Monitor the Performance of These Measures Before Constructing Lock Extensions or New Locks.

•Authorize the Lock Extensions or New Locks With a Series of Decisions Points to Adapt the Plan Based on the Latest Information on Delays and Traffic Trends.

•Re-evaluate the Recommended Plan Based on the Results of Any New Economic Model Emerging From the Corps Navigation Economics Technologies (NETS) Research Program.

68

Acceptability



Acceptability is the workability and viability of the alternative plan with respect to acceptance by State and local entities and the public and compatibility with existing laws, regulations, and public policies.

•Federal Principals Task

➢FWS, EPA, AG, & DOT

•Minnesota, Wisconsin, Illinois, Iowa, & Missouri

•Non-governmental Organizations

•General Public

69

Congestion Fees




The NED basis for the evaluation of congestion fees is the recognition that an economic externality results each time a unit of traffic is added at a lock.

71

Congestion Fees



Avg. Delay



- The addition of each ton raises expected average delay.
- The new higher expected delay is faced by all tons, not just the additional tons.

72

Congestion Fees



<u>Tons</u>		<u>Expected Average Delay</u>		<u>Total Delay</u>	
100	} 10	5	} 2	500	} 270
110		7		770	
120		10		1,200	

Costs borne by additional tons: = 70 (10 x 7)

Additional costs borne by system: = 270 (10 x 7) + (100 x 2)

Congestion Fees



- Additional tons enter the system because each is willing to pay the cost of the expected average delay.
- However, the cost to the system (270) resulting from the additional tons is far in excess of the cost (70) that the additional tons bear. *This is the nature of the externality.*

74

Congestion Fees



Is the inclusion of the additional tons a desirable situation from a NED perspective?

If the additional tons are willing to absorb the value of the resulting hours of expected average delay **plus** the value of the increase in delay placed on existing tons, then the system benefits (there is an increase in NED efficiency.)

75

Congestion Fees




Consequences of an Optimal Fee

- Equilibrium is established at a higher price and a lower quantity (tonnage).
- All tons that contribute more to system congestion costs than to internalized savings will be induced to leave the system.

76

2030 Annual Incremental Tows Central Trade Scenario - TCM



Water Level Management

Navigation Impacts



78

Water Level Management



- Drawn down to 6 feet results in loss of navigation
- Entire Mississippi River above Lock 26 is closed for 60 days (Jul-Aug)
- First closure in year 2007
- Repeats on a five-year cycle
- Not coordinated with major rehab closures

79

Water Level Management



Tow Cost Model - Reduction in Savings
Average Annual (in \$millions)
Adjusted to Common Base Year 2023

	S1	S2	S3	S4	S5
Alt 1	49.5	69.3	57.6	57.6	54.5
Alt 4	37.1	65.4	57.6	58.7	60.5
Alt 5	30.9	74.3	71.7	71.9	73.4
Alt 6	27.9	59.1	70.1	76.7	84.3

80

Water Level Management



Net Benefits Adjusted to Common Base Year 2023
Exclusive of System Mitigation Costs
(in \$ millions)

	S1	S2	S3	S4	S5
Alt 1	0	0	0	0	0
Alt 4	-17.7	42.0	62.0	71.9	78.0
Alt 5	-55.8	87.7	133.9	129.2	141.1
Alt 6	-114.0	63.0	154.4	181.5	215.4
Alt 1 w/closures	-49.5	-69.3	-57.6	-57.6	-54.5
Alt 4 w/closures	-54.8	-23.4	4.4	13.2	17.5
Alt 5 w/closures	-86.7	13.4	62.2	57.3	67.7
Alt 6 w/closures	-141.9	3.9	84.3	104.8	131.1

81

Regional Economic Development



82

Regional Economic Development



- Regional Economic Development Incorporated (REMI) model will be used to estimate impacts
- Model Structure
 - 7 regions: IA, IL, MN, MO, WI, Southern Region (AL, AR, KY, LA, MS, TN, TX), and Rest of U.S.
 - 53 industry sectors

83

Regional Economic Development



- Impacts (income and employment) are generated by construction expenditures and transportation savings for navigation efficiency alternatives and by construction expenditures for environmental alternatives

84

Social Impacts



- Emissions Impacts
- Energy Conservation Impacts
- Safety Impacts
- Accident Impacts
- Noise and Other Community Impacts

85

Mitigation Planning Update



86

Feasibility Study Schedule



•Tentative Plans Identified	Sep 03
•GLC Conference Call	Oct 03
•NECC/ECC	Oct 03
•Federal Task Force	Oct 03
•Public Meetings	Oct 03
•Alternative Formulation Briefing	Jan 04
•Draft Feasibility Report	Apr 04
•90 day Public Review	Apr-Jun 04
•Public Meetings	May 04
•Final Feasibility Report w/EIS	Aug 04
•Chiefs Report	Oct 04